

Point Paper #5 DPW Office Building

This project is moving along well. Nick and his staff have taken complete leadership of this project. The concrete slab or basement floor is scheduled to be place June 8, 2018. The structure is plan for June 22, 2018. The finish work should be done by July 13, 2018. The only concern is getting power into the building and both Tyson and Nick have been in contact with Eversource. We need a pole. The final grading will be done by the DPW and the sidewalks and ADA ramps will be installed by the DPW

Built by Renaissance Builders

Floor Slab is poured and Pole is scheduled
in the next Two-Three weeks